



CLOSEOUT PACKAGE

ABC Medical Office

Commercial Low-Voltage · ABC Medical Group



SCAN TO VERIFY

OFFICIAL PROJECT RECORD

PASSPORT ID

TSP-2026-000117

VERSION

V1

GENERATED

August 13, 2026

STATUS

SIGNED OFF

Prepared by Ray Mann · MannComm Solutions LLC · 27 devices verified

PROJECT SUMMARY

Closeout overview

This package documents the as-built low-voltage systems for the project below. It contains the verified device registry organized by system, install locations, test results, and cabling records. The live owner portal remains the source of truth.

Devices	Systems	Cable drops	Completion
27	9	14	100%

Closeout status: Ready for closeout

SYSTEMS & DEVICES

As-built registry by system

IP Camera · 8 devices

Device	Location	Manufacturer	Model	Serial	Test / status
IC-03	Exam Room 1	Avigilon	H5A-B2	IC0003AV	Passed
IC-04	Exam Room 2	Axis	P3265-LV	IC0004AX	Passed
IC-05	Exam Room 3	Hanwha	XNV-8080R	IC0005HA	Passed
IC-01	Front Reception	Axis	P3265-LV	IC0001AX	Passed
IC-07	Lab	Axis	P3265-LV	IC0007AX	Passed
IC-08	Pharmacy	Hanwha	XNV-8080R	IC0008HA	Passed
IC-06	Procedure Room	Avigilon	H5A-B2	IC0006AV	Passed
IC-02	Waiting Area	Hanwha	XNV-8080R	IC0002HA	Passed

Access Control · 5 devices

Device	Location	Manufacturer	Model	Serial	Test / status
AC-01	Corridor – North	HID	Signo 40	AC0010HI	Passed
AC-02	Corridor – South	HID	Signo 20	AC0011HI	Passed
AC-04	IT / Server Closet	HID	Signo 20	AC0013HI	Passed
AC-03	Records Room	HID	Signo 40	AC0012HI	Passed
AC-05	Staff Entrance	HID	Signo 40	AC0014HI	Passed

Wireless AP · 4 devices

Device	Location	Manufacturer	Model	Serial	Test / status
WA-04	Front Reception	Ubiquiti	U6-Pro	WA0021UB	Passed
WA-03	Main Lobby	Cisco Meraki	MR46	WA0020CI	Passed
WA-02	Parking	Ubiquiti	U6-Pro	WA0019UB	Passed
WA-01	Roof	Cisco Meraki	MR46	WA0018CI	Passed

Nurse Call · 3 devices

Device	Location	Manufacturer	Model	Serial	Test / status
NC-03	Billing Office	Rauland	Responder 5	NC0017RA	Passed
NC-02	Break Room	Rauland	R5 Pillow Speaker	NC0016RA	Passed
NC-01	Rear Entry	Rauland	Responder 5	NC0015RA	Passed

Intercom · 2 devices

Device	Location	Manufacturer	Model	Serial	Test / status
I-02	Lab	2N	IP Verso	I00272N	Passed
I-01	Procedure Room	Aiphone	IX-DV	I0026AI	Passed

Network Switch · 2 devices

Device	Location	Manufacturer	Model	Serial	Test / status
NS-02	Exam Room 1	Netgear	M4250-40G8XF	NS0023NE	Passed
NS-01	Waiting Area	Cisco	Catalyst 9200-48P	NS0022CI	Passed

NVR / Recorder · 1 device

Device	Location	Manufacturer	Model	Serial	Test / status
NR-01	Nurse Station	Milestone	XProtect L400	NR0009MI	Passed

Network Rack · 1 device

Device	Location	Manufacturer	Model	Serial	Test / status
NR-01	Exam Room 2	APC	NetShelter SX 42U	NR0024AP	Passed

Ups · 1 device

Device	Location	Manufacturer	Model	Serial	Test / status
U-01	Exam Room 3	APC	Smart-UPS SRT 3000	U0025AP	Passed

TEST SUMMARY

Verification results

27 of 27 devices verified passing at closeout.

System	Devices	Passed
IP Camera	8	8
Access Control	5	5
Wireless AP	4	4
Nurse Call	3	3
Intercom	2	2
Network Switch	2	2
NVR / Recorder	1	1
Network Rack	1	1
Ups	1	1

CABLE DROPS

Cabling records

Drop ID	Label	From To	Device	Type	Length
cable_93d3e58a81b1	DROP-102	MDF Core Switch Port 2 IDF-2 Uplink	—	OM4 Fiber	260 ft
cable_f5b5c75874f2	DROP-101	MDF Core Switch Port 1 IDF-1 Uplink	—	OM4 Fiber	210 ft
cable_789ff6059f57	DROP-012	IDF-1 Patch Panel Port 16 IT / Server Closet — AC-04	AC-04	Cat6	211 ft
cable_d1bedba0919e	DROP-011	IDF-2 Patch Panel Port 15 Records Room — AC-03	AC-03	Cat6	198 ft
cable_757451a6a955	DROP-010	IDF-1 Patch Panel Port 14 Corridor — South — AC-02	AC-02	Cat6	185 ft
cable_64518e2dc46a	DROP-009	IDF-2 Patch Panel Port 13 Corridor — North — AC-01	AC-01	Cat6	172 ft
cable_11c1803b0015	DROP-008	IDF-1 Patch Panel Port 12 Pharmacy — IC-08	IC-08	Cat6A	159 ft
cable_7d0049a0b367	DROP-007	IDF-2 Patch Panel Port 11 Lab — IC-07	IC-07	Cat6A	146 ft
cable_dba428bbfd64	DROP-006	IDF-1 Patch Panel Port 10 Procedure Room — IC-06	IC-06	Cat6A	133 ft
cable_0d07e8e378b3	DROP-005	IDF-2 Patch Panel Port 9 Exam Room 3 — IC-05	IC-05	Cat6A	120 ft
cable_9ca41906622f	DROP-004	IDF-1 Patch Panel Port 8 Exam Room 2 — IC-04	IC-04	Cat6A	107 ft

Drop ID	Label	From To	Device	Type	Length
cable_8abe5b965c1f	DROP-003	IDF-2 Patch Panel Port 7 Exam Room 1 — IC-03	IC-03	Cat6A	94 ft
cable_751deab4721b	DROP-002	IDF-1 Patch Panel Port 6 Waiting Area — IC-02	IC-02	Cat6A	81 ft
cable_2324917eee28	DROP-001	IDF-2 Patch Panel Port 5 Front Reception — IC-01	IC-01	Cat6A	68 ft

VERIFIED HANDOFF

Verified digital handoff

This TradeStack Passport documents a verified digital handoff of the project records for ABC Medical Office, prepared by Ray Mann of MannComm Solutions LLC. Passport TSP-2026-000117, record version V1, issued August 13, 2026.

This document is a point-in-time snapshot of the TradeStack Passport digital record. The live owner portal remains the authoritative source of truth. This record documents a verified digital handoff of project records; it is not a workmanship guarantee, warranty, or confirmation of code compliance.

AUTHORIZATION**INSTALLED & VERIFIED BY**

Signature

Ray Mann
MannComm Solutions LLC

Date

ACCEPTED BY (OWNER)

Signature

Dr. Elena Ross
facilities@abcmedical.example

Date