Sample project — fictional data. Not a real client record.

TradeStack PASSPORT

CLOSEOUT PACKAGE

ABC Medical Office

Commercial Low-Voltage · ABC Medical Group





SCAN TO VERIFY

OFFICIAL PROJECT RECORD

PASSPORT ID
TSP-2026-000117

VERSION
V1

GENERATED
August 13, 2026

STATUS
SIGNED OFF

Prepared by Ray Mann · MannComm Solutions LLC · 27 devices recorded

Sample project — fictional data. Not a real client record.

PROJECT SUMMARY

Closeout overview

This package documents the as-built low-voltage systems for the project below. It contains the contractor-recorded device registry organized by system, install locations, test results, and cabling records. The live owner portal remains the source of truth.

Devices	Systems	Cable drops	Completion
27	9	14	100%

Closeout status: Ready for closeout

Sample project — fictional data. Not a real client record.

SYSTEMS & DEVICES

As-built registry by system

IP Camera · 8 devices

Device	Location	Manufacturer	Model	Serial	Test / status
IC-03	Exam Room 1	Avigilon	H5A-B2	IC0003AV	Passed
IC-04	Exam Room 2	Axis	P3265-LV	IC0004AX	Passed
IC-05	Exam Room 3	Hanwha	XNV-8080R	IC0005HA	Passed
IC-01	Front Reception	Axis	P3265-LV	IC0001AX	Passed
IC-07	Lab	Axis	P3265-LV	IC0007AX	Passed
IC-08	Pharmacy	Hanwha	XNV-8080R	IC0008HA	Passed
IC-06	Procedure Room	Avigilon	H5A-B2	IC0006AV	Passed
IC-02	Waiting Area	Hanwha	XNV-8080R	IC0002HA	Passed

Access Control · 5 devices

Device	Location	Manufacturer	Model	Serial	Test / status
AC-01	Corridor — North	HID	Signo 40	AC0010HI	Passed
AC-02	Corridor — South	HID	Signo 20	AC0011HI	Passed
AC-04	IT / Server Closet	HID	Signo 20	AC0013HI	Passed
AC-03	Records Room	HID	Signo 40	AC0012HI	Passed
AC-05	Staff Entrance	HID	Signo 40	AC0014HI	Passed

Wireless AP · 4 devices

Device	Location	Manufacturer	Model	Serial	Test / status
WA-04	Front Reception	Ubiquiti	U6-Pro	WA0021UB	Passed
WA-03	Main Lobby	Cisco Meraki	MR46	WA0020CI	Passed
WA-02	Parking	Ubiquiti	U6-Pro	WA0019UB	Passed
WA-01	Roof	Cisco Meraki	MR46	WA0018CI	Passed

Nurse Call · 3 devices

Device	Location	Manufacturer	Model	Serial	Test / status
NC-03	Billing Office	Rauland	Responder 5	NC0017RA	Passed
NC-02	Break Room	Rauland	R5 Pillow Speaker	NC0016RA	Passed
NC-01	Rear Entry	Rauland	Responder 5	NC0015RA	Passed

Sample project — fictional data. Not a real client record.

Intercom · 2 devices

Device	Location	Manufacturer	Model	Serial	Test / status
I-02	Lab	2N	IP Verso	I00272N	Passed
I-01	Procedure Room	Aiphone	IX-DV	I0026AI	Passed

Network Switch · 2 devices

Device	Location	Manufacturer	Model	Serial	Test / status
NS-02	Exam Room 1	Netgear	M4250-40G8XF	NS0023NE	Passed
NS-01	Waiting Area	Cisco	Catalyst 9200-48P	NS0022CI	Passed

NVR / Recorder · 1 device

Device	Location	Manufacturer	Model	Serial	Test / status
NR-01	Nurse Station	Milestone	XProtect L400	NR0009MI	Passed

Network Rack · 1 device

Device	Location	Manufacturer	Model	Serial	Test / status
NR-01	Exam Room 2	APC	NetShelter SX 42U	NR0024AP	Passed

Ups · 1 device

Device	Location	Manufacturer	Model	Serial	Test / status
U-01	Exam Room 3	APC	Smart-UPS SRT 3000	U0025AP	Passed

Sample project — fictional data. Not a real client record.

TEST SUMMARY

Verification results

27 of 27 devices recorded as passing at closeout.

System	Devices	Passed
IP Camera	8	8
Access Control	5	5
Wireless AP	4	4
Nurse Call	3	3
Intercom	2	2
Network Switch	2	2
NVR / Recorder	1	1
Network Rack	1	1
Ups	1	1

CABLE DROPS

Cabling records

Drop ID	Label	From To	Device	Type	Length
cable_93d3e58a81b1	DROP-102	MDF Core Switch Port 2 IDF-2 Uplink	—	OM4 Fiber	260 ft
cable_f5b5c75874f2	DROP-101	MDF Core Switch Port 1 IDF-1 Uplink	—	OM4 Fiber	210 ft
cable_789ff6059f57	DROP-012	IDF-1 Patch Panel Port 16 IT / Server Closet — AC-04	AC-04	Cat6	211 ft
cable_d1bedba0919e	DROP-011	IDF-2 Patch Panel Port 15 Records Room — AC-03	AC-03	Cat6	198 ft
cable_757451a6a955	DROP-010	IDF-1 Patch Panel Port 14 Corridor — South — AC-02	AC-02	Cat6	185 ft
cable_64518e2dc46a	DROP-009	IDF-2 Patch Panel Port 13 Corridor — North — AC-01	AC-01	Cat6	172 ft
cable_11c1803b0015	DROP-008	IDF-1 Patch Panel Port 12 Pharmacy — IC-08	IC-08	Cat6A	159 ft
cable_7d0049a0b367	DROP-007	IDF-2 Patch Panel Port 11 Lab — IC-07	IC-07	Cat6A	146 ft
cable_dba428bbfd64	DROP-006	IDF-1 Patch Panel Port 10 Procedure Room — IC-06	IC-06	Cat6A	133 ft
cable_0d07e8e378b3	DROP-005	IDF-2 Patch Panel Port 9 Exam Room 3 — IC-05	IC-05	Cat6A	120 ft
cable_9ca41906622f	DROP-004	IDF-1 Patch Panel Port 8 Exam Room 2 — IC-04	IC-04	Cat6A	107 ft

Sample project — fictional data. Not a real client record.

Drop ID	Label	From To	Device	Type	Length
cable_8abe5b965c1f	DROP-003	IDF-2 Patch Panel Port 7 Exam Room 1 — IC-03	IC-03	Cat6A	94 ft
cable_751deab4721b	DROP-002	IDF-1 Patch Panel Port 6 Waiting Area — IC-02	IC-02	Cat6A	81 ft
cable_2324917eee28	DROP-001	IDF-2 Patch Panel Port 5 Front Reception — IC-01	IC-01	Cat6A	68 ft

Sample project — fictional data. Not a real client record.

DOCUMENTED HANDOFF

Verified digital handoff

This TradeStack Passport documents a verified digital handoff of the project records for ABC Medical Office, prepared by Ray Mann of MannComm Solutions LLC. Passport TSP-2026-000117, record version V1, issued August 13, 2026.

This document is a point-in-time snapshot of the TradeStack Passport digital record. The live owner portal remains the authoritative source of truth. This record documents a digital handoff of contractor-documented project records; it is not a workmanship guarantee, warranty, or confirmation of code compliance.

AUTHORIZATION

INSTALLED & VERIFIED BY

_____

Signature

Ray Mann
MannComm Solutions LLC

_____

Date

ACCEPTED BY (OWNER)

_____

Signature

Dr. Elena Ross
facilities@abcmedical.example

_____

Date

Sample project — fictional data. Not a real client record.